2022-23

PROJECT MANAGEMENT CONSULTANCY REPORT

Name of the Client: Executive Engineer, RR Nagar Division, BBMP, Bangalore.

Agency: : Sri. Panduranga E, Contractor, Bangalore.

Name of the Work: : : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

M/S Sapience Consultants and Engineers, Bangalore

Scanned with CamScanner

sapience
Consultants and Engineers
(Testing, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448053634, 8762194306.
Email: sapiencebangalore@gmail.com

Name of Work : : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Name of Client	:	**Executive Engineer,** RR Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Panduranga E,** Contractor, Bangalore.
Total Cost	:	Rs 8.53 Lakhs
Date of Inspection	:	26.12.2022
Status of Bill	:	2nd and Final Bill
Work Order		EE/RRND/WO.No/000048/2022-23
In the Presence of	:	(a) **Assistant Engineer ,** BBMP, Bangalore.
	:	(b) **Mr. Abhilash,** Engineer M/S Sapience Consultants and Engineers, Bangalore

Compliance Report

Sl.No	Description of the Item		Unit	Qty	Comments / observations
1	Painting two coats after filling the surface with synthetic enamel paint in all shades on	:	sqm	7093.32	Work done upto the billed Quantity and Quality is satisfactory.

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date:01.10.2022

TEST REPORT ON CEMENT

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17

Date of Manufacture: : August-2022

Sample Received on : 26.09.2022

Date of Testing 29.09.2022 to 01.10.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part - 5):1988(RA 2014)	120 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part - 5):1988(RA 2014)	365 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.00%	-

For Sapience Consultants

Authorised Signatory

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17

Sample Recied on 26.09.2022
Date of Testing 01.10.2022
IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)
Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	75	7.50	7.50	92.5	90-100
2.36	128	12.80	20.30	79.7	75-100
1.18	160	16.00	36.30	63.7	55-90
600 Micron	241	24.10	60.40	39.6	35-59
300 Micron	182	18.20	78.60	21.4	8-30
150 Micron	160	16.00	94.60	5.4	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9.003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 01.10.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17

Sample Recied on 26.09.2022

Date of Testing 01.10.2022

IS Code :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	201	1.34	1.34	98.66	95-100
20	8412	56.08	57.42	42.58	30-70
10	3269	21.79	79.21	20.79	10-35
4.75	2541	16.94	96.15	3.85	0-5

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharatha Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 01.10.2022

TEST REPORT ON COARSE AGGREGATES

Client	**: Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample Recied on	26.09.2022
Date of Testing	01.10.2022
IS Code	:IS 383:2016
	:IS 2386 (Part 1):1963(RA 2011)
Material	: 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	171	3.4	3.4	96.6	95-100
10	2536	50.7	54.1	45.9	25-55
4.75	2236	44.7	98.9	1.1	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಮ್‌ಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(An ISO 9001:2015 Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample Received on 26.09.2022 Total wt. of aggregates in gms = **1000**
Date of Testing 01.10.2022
Material : Plastering Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	11	1.10	1.10	98.9	95-100
2.36	18	1.80	2.90	97.1	95-100
1.18	30	3.00	5.90	94.1	90-100
600 Micron	72	7.20	13.10	86.9	80-100
300 Micron	260	26.00	39.10	60.9	20-65
150 Micron	550	55.00	94.10	5.9	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample Received on 26.09.2022 Total wt. of aggregates in gms = **1000**
Date of Testing 01.10.2022
Material : Masonry Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	25	2.50	2.50	97.5	90-100
1.18	36	3.60	6.10	93.9	70-100
600 Micron	81	8.10	14.20	85.8	40-100
300 Micron	271	27.10	41.30	58.7	5-70
150 Micron	480	48.00	89.30	10.7	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 04.10.2022

PRECAST SLAB 200mm Thick(CORE) TEST REPORT

Client	:	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Contractor	:	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
No.of Sample Tested	:	03
Date of Testing	:	04.10.2022
Location	:	Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	:	26.09.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{25}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	90.00	112.00	1.665	2336.80	1.24	0.960	128.50	20.20	21.81	20.94	26.18
2	90.00	116.00	1.742	2360.56	1.29	0.960	129.20	20.31	21.93	21.06	26.32
3	90.00	120.00	1.828	2394.53	1.33	0.965	130.50	20.51	22.15	21.38	26.72

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 04.10.2022

PRECAST SLAB 230mm Thick(CORE) TEST REPORT

Client	:	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Contractor	:	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
No.of Sample Tested	:	03
Date of Testing	:	04.10.2022
Location	:	Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	:	26.09.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{25}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	90.00	113.00	1.666	2317.51	1.26	0.960	129.50	20.36	21.98	21.11	26.38
2	90.00	117.00	1.748	2348.45	1.30	0.960	130.40	20.50	22.14	21.25	26.56
3	90.00	121.00	1.829	2376.04	1.34	0.965	132.00	20.75	22.41	21.62	27.03

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharatha Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 04.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	: Assistant Executive Engineer, Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	: Sri. Panduranga E, Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample Received on	:	26.09.2022
No.of Sample Tested	:	03
Date of Testing	:	04.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	75.00	0.341	2315.60	1.50	0.946	33.90	17.27	18.65	17.64	22.05
2	50.00	79.00	0.368	2374.35	1.58	0.955	34.80	17.72	19.14	18.27	22.84
3	50.00	83.00	0.389	2388.17	1.66	0.963	35.00	17.83	19.25	18.54	23.18

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 11.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.10.2022	11.10.2022	8.001	160.0	7.11
2	04.10.2022	11.10.2022	8.137	170.0	7.56
3	04.10.2022	11.10.2022	8.187	180.0	8.00

Note:

1.The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 11.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.10.2022	11.10.2022	8.192	162.3	7.21
2	04.10.2022	11.10.2022	8.037	174.8	7.77
3	04.10.2022	11.10.2022	8.145	180.0	8.00

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 11.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.10.2022	11.10.2022	8.167	165.0	7.33
2	04.10.2022	11.10.2022	8.024	175.0	7.78
3	04.10.2022	11.10.2022	8.187	185.0	8.22

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharatha Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 11.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Muthyalamma Nagara Near Sai baba Temple Arch # Sahani Interiors W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.10.2022	11.10.2022	8.054	161.0	7.16
2	04.10.2022	11.10.2022	8.127	173.2	7.70
3	04.10.2022	11.10.2022	8.026	186.9	8.31

Note:

1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(A Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Vabgerahalli, Mysore Road, Bangalore 560059
Ph: 9448851634, 8762194186
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 12.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	05.10.2022	12.10.2022	8.113	168.2	7.48
2	05.10.2022	12.10.2022	8.127	174.8	7.77
3	05.10.2022	12.10.2022	8.062	183.2	8.14

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 12.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Pandutanga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	05.10.2022	12.10.2022	8.052	176.0	7.82
2	05.10.2022	12.10.2022	8.162	182.3	8.10
3	05.10.2022	12.10.2022	8.029	196.5	8.73

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 12.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	05.10.2022	12.10.2022	8.021	177.4	7.88
2	05.10.2022	12.10.2022	8.037	183.2	8.14
3	05.10.2022	12.10.2022	8.092	190.0	8.44

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 12.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	05.10.2022	12.10.2022	8.199	179.0	7.96
2	05.10.2022	12.10.2022	8.027	186.0	8.27
3	05.10.2022	12.10.2022	8.026	194.0	8.62

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 13.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	06.10.2022	13.10.2022	8.071	166.0	7.38
2	06.10.2022	13.10.2022	8.026	171.0	7.60
3	06.10.2022	13.10.2022	8.009	183.0	8.13

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Soil, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 13.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	06.10.2022	13.10.2022	8.015	170.0	7.56
2	06.10.2022	13.10.2022	8.197	180.0	8.00
3	06.10.2022	13.10.2022	8.114	190.0	8.44

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 13.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	06.10.2022	13.10.2022	8.129	162.3	7.21
2	06.10.2022	13.10.2022	8.165	185.2	8.23
3	06.10.2022	13.10.2022	8.184	174.2	7.74

Note:

1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 13.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	06.10.2022	13.10.2022	8.092	189.3	8.41
2	06.10.2022	13.10.2022	8.074	169.3	7.52
3	06.10.2022	13.10.2022	8.013	178.2	7.92

Note:
1.The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 14.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	07.10.2022	14.10.2022	8.005	180.2	8.01
2	07.10.2022	14.10.2022	8.037	171.3	7.61
3	07.10.2022	14.10.2022	8.086	192.4	8.55

Note:

1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(A Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 14.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample received on	11.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	07.10.2022	14.10.2022	8.116	159.6	7.09
2	07.10.2022	14.10.2022	8.077	168.4	7.48
3	07.10.2022	14.10.2022	8.134	178.8	7.95

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 14.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of the work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Location Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17

Sample received on 11.10.2022

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{10}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	07.10.2022	14.10.2022	8.104	175.2	7.79
2	07.10.2022	14.10.2022	8.145	183.6	8.16
3	07.10.2022	14.10.2022	8.167	194.5	8.64

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194186.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 14.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	07.10.2022	14.10.2022	8.051	166.5	7.40
2	07.10.2022	14.10.2022	8.020	190.3	8.46
3	07.10.2022	14.10.2022	8.093	184.4	8.20

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಕಾಜ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 15.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.10.2022	15.10.2022	8.171	180.5	8.02
2	08.10.2022	15.10.2022	8.149	174.6	7.76
3	08.10.2022	15.10.2022	8.198	163.2	7.25

Note:
1.The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 15.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.10.2022	15.10.2022	8.098	172.2	7.65
2	08.10.2022	15.10.2022	8.042	160.9	7.15
3	08.10.2022	15.10.2022	8.026	188.7	8.39

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194384
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 15.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.10.2022	15.10.2022	8.100	179.6	7.98
2	08.10.2022	15.10.2022	8.014	192.8	8.57
3	08.10.2022	15.10.2022	8.053	186.4	8.28

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 17.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.10.2022	17.10.2022	8.048	181.9	8.08
2	10.10.2022	17.10.2022	8.031	192.7	8.56
3	10.10.2022	17.10.2022	8.006	174.5	7.76

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(An Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 17.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.10.2022	17.10.2022	8.119	165.4	7.35
2	10.10.2022	17.10.2022	8.138	178.2	7.92
3	10.10.2022	17.10.2022	8.176	191.8	8.52

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 17.10.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of the work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Location	: B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample received on	12.10.2022
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{10}
Compressive Strength as on	: 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.10.2022	17.10.2022	8.021	163.2	7.25
2	10.10.2022	17.10.2022	8.047	184.9	8.22
3	10.10.2022	17.10.2022	8.089	170.5	7.58

Note:
1.The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
Building, Geo-Tech & Road Materials Testing Laboratory)
#B9.003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date:05.10.2022

TEST REPORT ON CEMENT

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17

Date of Manufacture: : August-2022

Sample Received on : 26.09.2022

Date of Testing 03.10.2022 to 05.10.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part - 5):1988(RA 2014)	155 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part - 5):1988(RA 2014)	380 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	30.00%	-

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ರಾಜ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample Recied on	26.09.2022
Date of Testing	05.10.2022
IS Code	:IS 383:2016 :IS 2386 (Part 1):1963(RA 2011)
Material	: Sand

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	78	7.80	7.80	92.2	90-100
2.36	132	13.20	21.00	79.0	75-100
1.18	160	16.00	37.00	63.0	55-90
600 Micron	250	25.00	62.00	38.0	35-59
300 Micron	182	18.20	80.20	19.8	8-30
150 Micron	150	15.00	95.20	4.8	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Testing, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 05.10.2022

TEST REPORT ON COARSE AGGREGATES

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17

Sample Recied on 26.09.2022

Date of Testing 05.10.2022

IS Code :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	220	1.47	1.47	98.53	95-100
20	8412	56.08	57.55	42.45	30-70
10	3396	22.64	80.19	19.81	10-35
4.75	2654	17.69	97.88	2.12	0-5

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
Building, Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023 Date 05.10.2022

TEST REPORT ON COARSE AGGREGATES

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample Recied on 26.09.2022
Date of Testing 05.10.2022
IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)
Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	185	3.7	3.7	96.3	95-100
10	2415	48.3	52.0	48.0	25-55
4.75	2236	44.7	96.7	3.3	0-10

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Soil Testing, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client Agency : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Name of Work : **Sri. Panduranga E,** Contractor, Bangalore.
: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Sample Received on 26.09.2022 — Total wt. of aggregates in gms = **1000**

Date of Testing 05.10.2022

Material : Plastering Sand — Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	10	1.00	1.00	99.0	95-100
2.36	18	1.80	2.80	97.2	95-100
1.18	31	3.10	5.90	94.1	90-100
600 Micron	72	7.20	13.10	86.9	80-100
300 Micron	255	25.50	38.60	61.4	20-65
150 Micron	550	55.00	93.60	6.4	0-15

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Sample Received on 26.09.2022

Date of Testing 05.10.2022

Material : Masonry Sand

Total wt. of aggregates in gms = **1000**

Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	22	2.20	2.20	97.8	90-100
1.18	36	3.60	5.80	94.2	70-100
600 Micron	81	8.10	13.90	86.1	40-100
300 Micron	260	26.00	39.90	60.1	5-70
150 Micron	480	48.00	87.90	12.1	0-15

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Soil Testing, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date 05.10.2022

TEST REPORT ON SOLID CONCRETE BLOCKS

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of the Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17

Sample Received on 26.09.2022

Date of Testing 05.10.2022

Size of Blocks : 400mm x 200mm x 200mm

Cross Sectional Area : 80000 mm^2

Technical Reference : IS: 2185 (Part 1) - 2005

No. of Blocks Tested : 04

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Block Density in Kg/M^3	Requirement as per IS 2185 (Part 1) - 2005
1	Block 1	32.8	411.0	5.14	2050.00	Minimum required Compressive Strength of Individual Units 5.00N/mm^2
2	Block 2	33.5	422.0	5.28	2093.75	
3	Block 3	34.6	435.0	5.44	2162.50	
4	Block 4	35.1	448.0	5.60	2193.75	

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/17/2022-2023

Date: 10.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	**: Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	Muthyalamma Nagara Behind J P Park Back Gate #15 E Chandri W No.17
Sample Received on	:	26.09.2022
No.of Sample Tested	:	03
Date of Testing	:	10.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	76.00	0.346	2318.64	1.52	0.948	32.50	16.55	17.88	16.95	21.19
2	50.00	80.00	0.371	2363.77	1.60	0.957	33.80	17.21	18.59	17.79	22.24
3	50.00	84.00	0.392	2376.71	1.68	0.965	34.90	17.77	19.20	18.53	23.17

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Civil Engg. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023 Date:05.10.2022

TEST REPORT ON CEMENT

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16

Date of Manufacture: : August-2022

Sample Received on : 27.09.2022

Date of Testing 03.10.2022 to 05.10.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part - 5):1988(RA 2014)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part - 5):1988(RA 2014)	360 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.50%	-

For Sapience Consultants

Authorised Signatory

Note:

1. The Material is satisfied as per the requirement.

ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Engg. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023 Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16

Sample Recied on 27.09.2022
Date of Testing 05.10.2022
IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)
Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	70	7.00	7.00	93.0	90-100
2.36	132	13.20	20.20	79.8	75-100
1.18	141	14.10	34.30	65.7	55-90
600 Micron	250	25.00	59.30	40.7	35-59
300 Micron	182	18.20	77.50	22.5	8-30
150 Micron	150	15.00	92.50	7.5	0-10

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#89,003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853614, 8762194386
Email: sapienceebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 05.10.2022

TEST REPORT ON COARSE AGGREGATES

Client Agency : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Name of Work : **Sri. Panduranga E,** Contractor, Bangalore.

: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location: Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16

Sample Recied on: 27.09.2022

Date of Testing: 05.10.2022

IS Code: :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material: : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	235	1.57	1.57	98.43	95-100
20	8263	55.09	56.65	43.35	30-70
10	3158	21.05	77.71	22.29	10-35
4.75	2714	18.09	95.80	4.20	0-5

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023 Date 05.10.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16

Sample Recied on 27.09.2022

Date of Testing 05.10.2022

IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)

Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	182	3.6	3.6	96.4	95-100
10	2415	48.3	51.9	48.1	25-55
4.75	2236	44.7	96.7	3.3	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharatha Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client :Assistant Executive Engineer, Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : Sri. Panduranga E, Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location : Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample Received on 27.09.2022
Date of Testing 05.10.2022
Total wt. of aggregates in gms = **1000**
Material : Plastering Sand

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	10	1.00	1.00	99.0	95-100
2.36	18	1.80	2.80	97.2	95-100
1.18	32	3.20	6.00	94.0	90-100
600 Micron	72	7.20	13.20	86.8	80-100
300 Micron	271	27.10	40.30	59.7	20-65
150 Micron	550	55.00	95.30	4.7	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 05.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16

Sample Received on 27.09.2022 Total wt. of aggregates in gms = **1000**

Date of Testing 05.10.2022

Material : Masonry Sand

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	22	2.20	2.20	97.8	90-100
1.18	36	3.60	5.80	94.2	70-100
600 Micron	83	8.30	14.10	85.9	40-100
300 Micron	270	27.00	41.10	58.9	5-70
150 Micron	458	45.80	86.90	13.1	0-15

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date: 11.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	**:Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	Sharadamba Nagara Jalahalli Village M/R Near Ragavendra Mutt # PRM Ladies Tailor W No.16
Sample Received on	:	27.09.2022
No.of Sample Tested	:	03
Date of Testing	:	11.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	78.00	0.359	2344.07	1.56	0.952	32.90	16.76	18.10	17.24	21.55
2	50.00	83.00	0.385	2362.40	1.66	0.963	33.40	17.01	18.37	17.70	22.12
3	50.00	87.00	0.408	2388.42	1.74	0.972	34.50	17.57	18.98	18.44	23.05

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Highway, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023 Date:06.10.2022

TEST REPORT ON CEMENT

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16

Date of Manufacture: : August-2022

Sample Received on : 27.09.2022

Date of Testing 04.10.2022 to 06.10.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part -5):1988(RA 2014)	140Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5):1988(RA 2014)	375 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.50%	-

For Sapience Consultants

Authorised Signatory

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(An ISO 9001:2015 Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853614, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client Agency : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Name of Work : **Sri. Panduranga E,** Contractor, Bangalore.
: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16

Sample Recied on 27.09.2022
Date of Testing 04.10.2022
IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)
Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	71	7.10	7.10	92.9	90-100
2.36	132	13.20	20.30	79.7	75-100
1.18	155	15.50	35.80	64.2	55-90
600 Micron	250	25.00	60.80	39.2	35-59
300 Micron	190	19.00	79.80	20.2	8-30
150 Micron	150	15.00	94.80	5.2	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16

Sample Recied on 27.09.2022

Date of Testing 04.10.2022

IS Code :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	223	1.49	1.49	98.51	95-100
20	8412	56.08	57.57	42.43	30-70
10	3158	21.05	78.62	21.38	10-35
4.75	2654	17.69	96.31	3.69	0-5

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(An ISO 9001:2015 Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16

Sample Recied on 27.09.2022

Date of Testing 04.10.2022

IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)

Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	190	3.8	3.8	96.2	95-100
10	2415	48.3	52.1	47.9	25-55
4.75	2158	43.2	95.3	4.7	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample Received on 27.09.2022 Total wt. of aggregates in gms = **1000**
Date of Testing 04.10.2022
Material : Plastering Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	9	0.90	0.90	99.1	95-100
2.36	18	1.80	2.70	97.3	95-100
1.18	33	3.30	6.00	94.0	90-100
600 Micron	72	7.20	13.20	86.8	80-100
300 Micron	260	26.00	39.20	60.8	20-65
150 Micron	550	55.00	94.20	5.8	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಕಾರ್ಯಪಾಲಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location : Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample Received on 27.09.2022
Date of Testing 04.10.2022
Material : Masonry Sand

Total wt. of aggregates in gms = **1000**

Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	28	2.80	2.80	97.2	90-100
1.18	36	3.60	6.40	93.6	70-100
600 Micron	83	8.30	14.70	85.3	40-100
300 Micron	260	26.00	40.70	59.3	5-70
150 Micron	458	45.80	86.50	13.5	0-15

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/16/2022-2023

Date 04.10.2022

TEST REPORT ON SOLID CONCRETE BLOCKS

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of the Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16

Sample Received on 27.09.2022

Date of Testing 04.10.2022

Size of Blocks : 400mm x 200mm x 200mm

Cross Sectional Area : 80000 mm^2

Technical Reference : IS: 2185 (Part 1) - 2005

No. of Blocks Tested : 04

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Block Density in Kg/M^3	Requirement as per IS 2185 (Part 1) - 2005
1	Block 1	33.9	416.0	5.20	2118.75	Minimum required Compressive Strength of Individual Units 5.00N/mm^2
2	Block 2	34.8	425.0	5.31	2175.00	
3	Block 3	35.6	438.0	5.48	2225.00	
4	Block 4	36.4	442.0	5.53	2275.00	

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Lab No.: SCE/BBMP/PE/16/2022-2023

Date: 10.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	:Assistant Executive Engineer, Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	: Sri. Panduranga E, Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	Sharadamba Nagara NO.1 Akansha 4th Cross, Jalahalli W No.16
Sample Received on	:	27.09.2022
No.of Sample Tested	:	03
Date of Testing	:	10.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	77.00	0.349	2308.37	1.54	0.950	33.50	17.06	18.43	17.51	21.89
2	50.00	81.00	0.373	2345.28	1.62	0.959	34.80	17.72	19.14	18.36	22.94
3	50.00	86.00	0.398	2356.97	1.72	0.970	35.20	17.93	19.36	18.78	23.47

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023 Date:30.09.2022

TEST REPORT ON CEMENT

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Date of Manufacture: : August-2022

Sample Received on : 24.09.2022

Date of Testing 28.09.2022 to 30.09.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part - 5):1988(RA 2014)	125 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part - 5):1988(RA 2014)	360 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.00%	-

For Sapience Consultants

Authorised Signatory

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬ್ಬಿಪಕ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client	**: Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample Recied on	24.09.2022
Date of Testing	30.09.2022
IS Code	:IS 383:2016
	:IS 2386 (Part 1):1963(RA 2011)
Material	: Sand

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	88	8.80	8.80	91.2	90-100
2.36	125	12.50	21.30	78.7	75-100
1.18	160	16.00	37.30	62.7	55-90
600 Micron	242	24.20	61.50	38.5	35-59
300 Micron	182	18.20	79.70	20.3	8-30
150 Micron	147	14.70	94.40	5.6	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Sample Recied on 24.09.2022

Date of Testing 30.09.2022

IS Code :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	228	1.52	1.52	98.48	95-100
20	8412	56.08	57.60	42.40	30-70
10	3215	21.43	79.03	20.97	10-35
4.75	2654	17.69	96.73	3.27	0-5

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Sample Recied on 24.09.2022

Date of Testing 30.09.2022

IS Code :IS 383:2016

:IS 2386 (Part 1):1963(RA 2011)

Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	201	4.0	4.0	96.0	95-100
10	2415	48.3	52.3	47.7	25-55
4.75	2145	42.9	95.2	4.8	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Civil Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON SOLID CONCRETE BLOCKS

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of the Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37

Sample Received on 24.09.2022

Date of Testing 30.09.2022

Size of Blocks : 400mm x 200mm x 200mm

Cross Sectional Area : 80000 mm^2

Technical Reference : IS: 2185 (Part 1) - 2005

No. of Blocks Tested : 04

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Block Density in Kg/M^3	Requirement as per IS 2185 (Part 1) - 2005
1	Block 1	33.5	401.2	5.02	2093.75	Minimum required Compressive Strength of Individual Units 5.00N/mm^2
2	Block 2	34.8	415.6	5.20	2175.00	
3	Block 3	35.6	424.8	5.31	2225.00	
4	Block 4	36.2	432.1	5.40	2262.50	

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

Sapience
Consultants and Engineers
(Soil, Rock & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386,
Email: sapiencebangalore@gmail.com

Ack No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample Received on 24.09.2022 Total wt. of aggregates in gms = **1000**
Date of Testing 30.09.2022
Material : Plastering Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	15	1.50	1.50	98.5	95-100
2.36	18	1.80	3.30	96.7	95-100
1.18	33	3.30	6.60	93.4	90-100
600 Micron	72	7.20	13.80	86.2	80-100
300 Micron	261	26.10	39.90	60.1	20-65
150 Micron	550	55.00	94.90	5.1	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 30.09.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location : B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample Received on 24.09.2022 Total wt. of aggregates in gms = **1000**
Date of Testing 30.09.2022
Material : Masonry Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	25	2.50	2.50	97.5	90-100
1.18	36	3.60	6.10	93.9	70-100
600 Micron	81	8.10	14.20	85.8	40-100
300 Micron	254	25.40	39.60	60.4	5-70
150 Micron	480	48.00	87.60	12.4	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)
#B9.003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853614, 8762194386.
Email: sapiencebangalore@gmail.com

Ref No.: SCE/BBMP/PE/37/2022-2023

Date: 05.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	: Assistant Executive Engineer, Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	: Sri. Panduranga E, Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	B K Nagara 1st Main Road Opp Tejaswini Rice Store 17th Cross W No.37
Sample Received on	:	24.09.2022
No.of Sample Tested	:	03
Date of Testing	:	05.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	77.00	0.349	2308.37	1.54	0.950	33.60	17.11	18.48	17.56	21.95
2	50.00	81.00	0.373	2345.28	1.62	0.959	34.80	17.72	19.14	18.36	22.94
3	50.00	85.00	0.398	2384.70	1.70	0.968	35.10	17.88	19.31	18.68	23.35

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Sapience
Consultants and Engineers
(Govt. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date:01.10.2022

TEST REPORT ON CEMENT

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Sample : : Cement (Zuari 53 grade OPC)

Location : LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37

Date of Manufacture: : August-2022

Sample Received on : 26.09.2022

Date of Testing 29.09.2022 to 01.10.2022

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269:2015
1	a) Initial Setting Time	IS-4031 (Part - 5):1988(RA 2014)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part - 5):1988(RA 2014)	355 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) :1988 (RA 2014) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.50%	-

For Sapience Consultants

Authorised Signatory

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

sapience
Consultants and Engineers
(A Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37

Sample Recied on 26.09.2022
Date of Testing 01.10.2022
IS Code :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)
Material : Sand

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	82	8.20	8.20	91.8	90-100
2.36	125	12.50	20.70	79.3	75-100
1.18	165	16.50	37.20	62.8	55-90
600 Micron	242	24.20	61.40	38.6	35-59
300 Micron	190	19.00	80.40	19.6	8-30
150 Micron	147	14.70	95.10	4.9	0-10

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON COARSE AGGREGATES

Client	**: Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	**: Sri. Panduranga E,** Contractor, Bangalore.
Name of Work	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample Recied on	26.09.2022
Date of Testing	01.10.2022
IS Code	:IS 383:2016
	:IS 2386 (Part 1):1963(RA 2011)
Material	: 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
80	0	0	0	100	100
40	230	1.53	1.53	98.47	95-100
20	8412	56.08	57.61	42.39	30-70
10	3369	22.46	80.07	19.93	10-35
4.75	2654	17.69	97.77	2.23	0-5

Note:

1. The Material is satisfied as per the requirement.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For Sapience Consultants

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location: LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37

Sample Recied on: 26.09.2022

Date of Testing: 01.10.2022

IS Code: :IS 383:2016
:IS 2386 (Part 1):1963(RA 2011)

Material: : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016
40	0	0	0	100	100
20	201	4.0	4.0	96.0	95-100
10	2415	48.3	52.3	47.7	25-55
4.75	2239	44.8	97.1	2.9	0-10

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

Sapience
Consultants and Engineers
(Geo Tech & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No.: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON SOLID CONCRETE BLOCKS

Client :**Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.

Agency : **Sri. Panduranga E,** Contractor, Bangalore.

Name of the Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore

Location :LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37

Sample Received on 26.09.2022

Date of Testing 01.10.2022

Size of Blocks : 400mm x 200mm x 200mm

Cross Sectional Area : 80000 mm^2

Technical Reference : IS: 2185 (Part 1) - 2005

No. of Blocks Tested : 04

Sl.No.	Block ID	Wt. in Kg	Failure load (KN)	Compressive strength (N/mm^2)	Block Density in Kg/M^3	Requirement as per IS 2185 (Part 1) - 2005
1	Block 1	33.2	405.6	5.07	2075.00	Minimum required Compressive Strength of Individual Units 5.00N/mm^2
2	Block 2	34.5	428.9	5.36	2156.25	
3	Block 3	35.9	432.1	5.40	2243.75	
4	Block 4	36.8	444.8	5.56	2300.00	

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner

sapience
Consultants and Engineers
(Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

No: SCE/BBMP/PE/37/2022-2023

Date: 04.10.2022

KERB STONE (CORE) TEST REPORT

Client	:	: Assistant Executive Engineer, Yashwanthapura Sub Division,BBMP, Bangalore.
Agency	:	: Sri. Panduranga E, Contractor, Bangalore.
Name of Work	:	: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location	:	LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample Received on	:	26.09.2022
No.of Sample Tested	:	03
Date of Testing	:	04.10.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	78.00	0.359	2344.07	1.56	0.952	32.60	16.60	17.93	17.08	21.35
2	50.00	82.00	0.383	2378.78	1.64	0.961	33.80	17.21	18.59	17.87	22.34
3	50.00	86.00	0.404	2392.51	1.72	0.970	34.50	17.57	18.98	18.40	23.00

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Sapience
Consultants and Engineers
(Soil & Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharatha Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386
Email: sapiencebangalore@gmail.com

Job No: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency : **Sri. Panduranga E,** Contractor, Bangalore.
Name of Work : Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location : LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample Received on 26.09.2022
Date of Testing 01.10.2022 Total wt. of aggregates in gms = **1000**
Material : Plastering Sand Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	12	1.20	1.20	98.8	95-100
2.36	18	1.80	3.00	97.0	95-100
1.18	32	3.20	6.20	93.8	90-100
600 Micron	72	7.20	13.40	86.6	80-100
300 Micron	258	25.80	39.20	60.8	20-65
150 Micron	550	55.00	94.20	5.8	0-15

Note:

1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

apience
Consultants and Engineers
& Road Materials Testing Laboratory)
#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Lab No: SCE/BBMP/PE/37/2022-2023

Date 01.10.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client : **Assistant Executive Engineer,** Yashwanthapura Sub Division,BBMP, Bangalore.
Agency Name of Work : **Sri. Panduranga E,** Contractor, Bangalore.
: Comprehensive Development of Roads and Drains in JP Park, Yeshwanthpura , Jalahalli and Surrounding areas in Ward No.16, 17 and 37 under Package-2022-23 RRN-DIV-(15), BBMP, Bangalore
Location : LIC Colony Main Road Infront of RO Plant(near Electric pole) W No.37
Sample Received on 26.09.2022
Date of Testing 01.10.2022
Material : Masonry Sand

Total wt. of aggregates in gms = **1000**

Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	22	2.20	2.20	97.8	90-100
1.18	36	3.60	5.80	94.2	70-100
600 Micron	85	8.50	14.30	85.7	40-100
300 Micron	254	25.40	39.70	60.3	5-70
150 Micron	456	45.60	85.30	14.7	0-15

Note:
1. The Material is satisfied as per the requirement.

For Sapience Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner